



## **LACONIA PROJECT UPDATES – July, 2020**

### **LACONIA ROAD PROJECTS PROPOSED FOR 2020**

Current:

Overview:

**Union Ave project from Elm to Stark** - Project completion including final paving, is anticipated for early August.

The **Court Street bridge** replacement project has been advertised for bidding. Construction start date to be determined but is anticipated for spring 2021.

Project Status:

Water main work on **Lafayette Street** continues and is expected to be complete by the end of July. Sewer, drain and road and sidewalk improvements will begin in August once water main work is complete. Scheduled project completion is October.

Paving on Girard Street is scheduled for September. Drainage upgrades began in July. The project includes sidewalk reconstruction and an overlay.

Previous:

Overview:

**Union Ave project from Elm to Stark** - Drainage and sewer work has been completed in the Stark Street intersection. Road and sidewalk reconstruction began Monday, June 15.

Reclaiming and grading the road will take place over the next two weeks. Binder paving is scheduled for the week of June 22. Curb, sidewalks, guardrail and crosswalks will follow.

Project completion date, including final paving, is anticipated for early August.

The **Court Street bridge** replacement project schedule is to be determined.

Project Status:

Water main work on **Lafayette Street** continues and is expected to be complete by mid-July. Sewer, drain and road and sidewalk improvements will begin in July once water main work is complete. Scheduled project completion is October.

Work began in June on the drainage and road improvements on **North Street** between Massachusetts Avenue and Safe Harbor Drive. Paving should be completed by the end of this month on **Village Ct., Marshall Ct., Bell St., Linny Ln., and North St.** between Massachusetts Avenue and Safe Harbor Drive.

### **ADA IMPROVEMENTS AT FOUR INTERSECTIONS**

Current: The Union Avenue and Messer Street intersection upgrades began in June and will be complete once the paving on Union Avenue is accomplished. Paving should be complete no later than July 27<sup>th</sup>. Public Works is developing a plan to complete improvements at the other two intersections - North Main and Oak Street, and Church Street and Beacon East.

Previous: Final reconstruction work at the corner of Church and Main has been completed.

The Union Avenue and Messer Street intersection is scheduled to start in June and will be paved in coordination with paving on Union Avenue. Public Works is developing a plan to complete improvements at the other two intersections - North Main and Oak Street and Church Street and Beacon East.

### **LACONIA DOWNTOWN TIF DISTRICT**

Current: No update.

Previous: No update.

### **WEIRS TIF DISTRICT**

Current: No update.

Previous: No update.

### **WINNIPESAUKEE RIVER BASIN PROJECT**

Current: Rate assessment model – Two of four hybrid communities have hired an engineer consultant to develop the data necessary to establish a sewer flow for those areas not metered. The consultant will also develop a system that can be used to establish inflow and infiltration rates for these same areas. The data from these communities will be used to develop projections for the other two communities. Initial data should be available in October

Replacement Fund formula - The Advisory Board has agreed to change the procedures used to calculate community shares when the member communities must reimburse the replacement fund. The Board, in conjunction with DES, will be developing the proposed legislative language to submit to the next session of the legislature.

Previous: The rate assessment model has been modified to address the concerns of the four communities and will be reviewed at the June 18<sup>th</sup> Advisory Board meeting.

### **SEWER COLLECTION SYSTEM**

Current: Design continues in the Lakeport area for sewer collection system improvements. Construction is scheduled for late fall 2020 and spring 2021 and will continue through fall of 2021. Streets currently under design are Elm Street (from Franklin Street to Hickory Stick Lane), Mechanic Street (from Union Ave to Clinton St), Clinton St, Prospect St., Cole St., Hill St. and Pear St.

Previous: Design continues in the Lakeport area for sewer collection system improvements. Construction is scheduled for late fall 2020 and spring 2021 and will continue through fall of 2021.

### **WEIRS BEACH RESTORATION**

Current: No update.

Previous: No update.

### **LACONIA MASTER PLAN UPDATE**

Current: No update.

Previous: No update.

## **BARTLETT BEACH AND BOND BEACH EROSION/DRAINAGE PROJECTS**

Current: Both projects are complete.

Previous: Bartlett Beach will be complete by June 17<sup>th</sup>. The parking lot has a new design and is elevated to keep the water from eroding the shoreline. We have new hydro seeded grass and trees. The area looks great. The gate will open on the 17<sup>th</sup>.

The Bond Beach project is complete, except for some tree plantings. We have new drainage at the top of the parking lot and a slope to keep the rain water from traveling down the hillside to the beach. We have an ADA ramp and mulched pathways, new plantings, a rock wall, new grass areas and wildflower seeds preparing to sprout. The gate is now open for all to use. The beach officially opens June 27<sup>th</sup> with the bath house open and a parking attendant.

## **NATIVE AMERICAN SCULPTURE**

Current: The statue is still in the process of being made. The virus delayed the manufacturers significantly. There are pictures available to see the progress as it is being made.

Previous: No update.

## **PERLEY POND PROJECT**

Current: No update.

Previous: No update.